

20 D

MEMORANDUM FOR THE RECORD

SUBJECT: Moveable Shelving Meeting

STATINTL

The Moveable Shelving Meeting held on 20 December 1971 was attended by the following personnel:

1. The width of the aisles in Section 9 was discussed and also Section 9 is being accepted. The Using Service objected to the space between the stationary and the first moveable unit because this cuts down on the aisle space between all aisles in that section. This condition will not be accepted in future sections.

2. The unevenness of the floor was discussed, and also Section 8 is accepted. Additional flash patching or other corrective measures must be taken in future sections so that we will have a more even floor surface.

STATINTL

3. It was agreed that the test procedures outlined by [redacted] would not be necessary. In fact, except for the testing done by the [redacted] and the Using Service, it will not be necessary to do any testing. The main test comes after the sections are loaded, and then adjustments can be made.

STATINTL

4. The contractor objected to the delay in receiving information about deficiencies. It was agreed that the Using Service's Project Officer would immediately call deficiencies to the attention of the foreman; and at the same time, pass on this information to the Station Engineer who will pass this on to the [redacted] who will then formally pass on to the contractor.

STATINTL

5. It was generally agreed by all present that the project was running very nicely, and everyone is ahead of the 2 June schedule. [redacted] asked what the status was of his proposed 2 June completion date. We told him that we had written a memo through our channels, and the 2 June date has been approved and will be going forward to the [redacted]

STATINTL

STATINTL

D/Chief, Using Service